



ID	Task Name	Duration	Start	Finish	15	Aug	Sep	Oct	Nov
1	Preconstruction	90 days	Wed 8/13/25	Thu 12/18/25					
2	Andres - DD Drawing Pricing	25 days	Wed 8/13/25	Wed 9/17/25					
3	DD drawings Pricing Review and Incorporation into GMP set	4 days	Thu 9/18/25	Tue 9/23/25					
4	Paving and Drainage Contract - COD	20 days	Mon 11/17/25	Mon 12/15/25					
5	Line Design - GMP Drawings and Specifications Due to Andres	1 day	Fri 9/26/25	Fri 9/26/25					
6	Andres - GMP Pricing	25 days	Mon 9/29/25	Fri 10/31/25					
7	Owner - Closing (45 Calendar Days)	32 days	Mon 11/3/25	Wed 12/17/25					
8	Permit Issued	1 day	Tue 12/16/25	Tue 12/16/25					
9	Notice to Proceed	1 day	Thu 12/18/25	Thu 12/18/25					
10	Owner Turns	13 days	Fri 7/16/27	Wed 8/4/27					
13	Project Duration	415 days	Fri 12/19/25	Wed 8/4/27					

