



Task Name		Duration	Start	Finish
70	Cabinets	64 days	Fri 6/5/26	Wed 9/2/26
71	4th Floor Cabinets	15 days	Fri 6/5/26	Thu 6/25/26
72	3rd Floor Cabinets	15 days	Thu 7/2/26	Wed 7/22/26
73	2nd Floor Cabinets	15 days	Thu 7/23/26	Wed 8/12/26
74	1st Floor Cabinets	15 days	Thu 8/13/26	Wed 9/2/26
75	MEP Final Trim	69 days	Wed 6/3/26	Mon 9/7/26
76	MEP Final Trim 4th Floor	20 days	Wed 6/3/26	Tue 6/30/26
77	MEP Final Trim 3rd Floor	20 days	Tue 6/30/26	Mon 7/27/26
78	MEP Final Trim 2nd Floor	20 days	Tue 7/21/26	Mon 8/17/26
79	MEP Final Trim 1st Floor	20 days	Tue 8/11/26	Mon 9/7/26
80	Carpet and Plank	64 days	Wed 6/17/26	Mon 9/14/26
81	4th Floor Carpet & Vinyl Pla	15 days	Wed 6/17/26	Tue 7/7/26
82	3rd Floor Carpet & Vinyl Pla	15 days	Tue 7/14/26	Mon 8/3/26
83	2nd Floor Carpet & Vinyl Pla	15 days	Tue 8/4/26	Mon 8/24/26
84	1st Floor Carpet & Vinyl Pla	15 days	Tue 8/25/26	Mon 9/14/26
85	Appliances	53 days	Mon 7/6/26	Wed 9/16/26
86	4th Floor Appliances	4 days	Mon 7/6/26	Thu 7/9/26
87	3rd Floor Appliances	4 days	Fri 7/31/26	Wed 8/5/26
88	2nd Floor Appliances	4 days	Fri 8/21/26	Wed 8/26/26
89	1st Floor Appliances	4 days	Fri 9/11/26	Wed 9/16/26
90	Punch / Signage	59 days	Mon 7/6/26	Thu 9/24/26
91	4th Floor Punch / Singage	10 days	Mon 7/6/26	Fri 7/17/26
92	3rd Floor Punch / Signage	10 days	Fri 7/31/26	Thu 8/13/26
93	2nd Floor Punch / Signage	10 days	Fri 8/21/26	Thu 9/3/26
94	1st Floor Punch / Signage	10 days	Fri 9/11/26	Thu 9/24/26
95	Final Clean	54 days	Mon 7/20/26	Thu 10/1/26
96	4th Floor Final Clean	5 days	Mon 7/20/26	Fri 7/24/26
97	3rd Floor Final Clean	5 days	Fri 8/14/26	Thu 8/20/26
98	2nd Floor Final Clean	5 days	Fri 9/4/26	Thu 9/10/26
99	1st Floor Final Clean	5 days	Fri 9/25/26	Thu 10/1/26
100	Substantial Completion	0 days	Tue 10/13/26	Tue 10/13/26